



Republic of the Philippines
UNIVERSITY OF RIZAL SYSTEM
 Province of Rizal


STATUS REPORT OF ALL UNIVERSITY INFRASTRUCTURE PROJECTS AS OF DECEMBER 20, 2021

Agency Address	Name of Contractor	Project / Program / Activity Name	Location	Total Contract Cost	Date Started	Contract Duration (C.D)	No. of Approved days of Extensions	Target Date Completion	% of Completion	Total Cost incurred to date	Source of Fund	Remarks
Tanay and Pililla Campuses	KRSJ Constuction and General Services	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities) (Lot 1)	Tanay and Pililla Campuses	PHP 2,757,995.78	4-Oct-21	150	-	2-Mar-22	100.00%	PHP 1,609,014.74 (As of December 1, 2021)	General Appropriation Act	Ongoing (For update)
Angono, Antipolo and Binangonan Campuses	KRSJ Constuction and General Services	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities)(Lot 2)	Angono, Antipolo and Binangonan Campuses	PHP 1,895,837.69	4-Oct-21	75	-	17-Dec-21	100.00%	PHP 1,137,502.61 (As of December 1, 2021)	General Appropriation Act	Ongoing (For update)
Cardona and Cainta Campuses	Ultragreen Venture Structures Corp.	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities)(Lot 3)	Cardona and Cainta Campuses	PHP 2,970,619.03	4-Oct-21	100	-	11-Jan-22	60% (As of December 1, 2021)	PHP 1,782,371.42 (As of December 1, 2021)	General Appropriation Act	Ongoing (For update)
Rodriguez Campus	Guiland Construction and Trading	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities)(Lot 4)	Rodriguez Campus	PHP 1,859,902.47	7-Dec-21	100	-	16-Mar-22	-	-	General Appropriation Act	Notice of Award Issued
Taytay Campus	KRSJ Constuction and General Services	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities)(Lot 5)	Taytay Campus	PHP 1,863,385.03	4-Oct-21	120	-	31-Jan-22	45.79% (As of December 1, 2021)	PHP 853,244.01 (As of December 1, 2021)	General Appropriation Act	Ongoing (For update)
Morong Campus	KRSJ Constuction and General Services	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities)(Lot 6)	Morong Campus	PHP 5,042,723.02	4-Oct-21	150	-	2-Mar-22	47.79% (As of December 1, 2021)	PHP 2,017,089.21 (As of December 1, 2021)	General Appropriation Act	Ongoing (For update)

Agency Address	Name of Contractor	Project / Program / Activity Name	Location	Total Contract Cost	Date Started	Contract Duration (C.D)	No. of Approved days of Extensions	Target Date Completion	% of Completion	Total Cost incurred to date	Source of Fund	Remarks
Morong Campus	JG Gutierrez Construction and Trading	Construction of University Storage Center	Morong Campus	PHP 856,801.20	12-Oct-20	60	30	6-Mar-21	100.00%	PHP 856,801.20	Special Trust Fund	Completed
Tanay Campus	JG Gutierrez Construction and Trading	Repair of Classrooms at Laboratory Grade School	Tanay Campus	PHP 384,483.72	12-Jul-21	60	-	9-Oct-21	100.00%	PHP 384,483.72	Special Trust Fund	Completed
Agency Address	Name of Contractor	Project / Program / Activity Name	Location	Approved Budget for the Contract	Date Started	Contract Duration (C.D)	No. of Approved days of Extensions	Target Date Completion	% of Completion	Total Cost incurred to date	Source of Fund	Remarks
Antipolo Campus	Ultragreen Venture Structures Corp.	Establishment of Dormitory and Business Center (Lot 1)	Antipolo Campus	PHP 12,306,126.82	-	240	-	-	-	-	General Appropriation Act	For issuance of NTP
Morong Campus	TQ Construction And Development Corp.	Establishment of Dormitory and Business Center (Lot 2)	Morong Campus	PHP 12,728,584.03	-	250	-	-	-	-	General Appropriation Act	For issuance of NTP
Tanay Campus	-	Establishment of Dormitory and Business Center	Tanay Campus	PHP 13,096,512.00	-	270	-	-	-	-	General Appropriation Act	For evaluation and post-qualification

Note: Repairs are under the scope of the General Services.

Prepared by:



FROILAN C. CLERIGO
 Staff, UPFDU


ALEXANDER JAYSON M. SANTOS
 Staff, UPFDU

Checked by:


NEL JOSHUA P. DELA CRUZ
 Engineer, UPFDU

Submitted by:


STEVE S. MILLARE, RE nP
 Head, UPFDU