



Republic of the Philippines  
UNIVERSITY OF RIZAL SYSTEM  
Province of Rizal


QUARTERLY REPORT OF ALL UNIVERSITY INFRASTRUCTURE PROJECTS AS OF MARCH 31, 2022


Agency Address	Name of Contractor	Project / Program / Activity Name	Location	Total Contract Cost	Date Started	Contract Duration (C.D)	No. of Approved days of Extensions	Target Date Completion	% of Completion	Total Cost incurred to date	Source of Fund	Remarks
Tanay and Pililla Campuses	KRSJ Constuction and General Services	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities) (Lot 1)	Tanay and Pililla Campuses	PHP 2,757,995.78	4-Oct-21	150	-	2-Mar-22	100.00%	PHP 2,757,995.78	General Appropriation Act	Completed
Angono, Antipolo and Binangonan Campuses	KRSJ Constuction and General Services	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities)(Lot 2)	Angono, Antipolo and Binangonan Campuses	PHP 1,895,837.69	4-Oct-21	75	-	17-Dec-21	100.00%	PHP 1,895,837.69	General Appropriation Act	Completed
Cardona and Cainta Campuses	Ultragreen Venture Structures Corp.	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities)(Lot 3)	Cardona and Cainta Campuses	PHP 2,970,619.03	4-Oct-21	100	-	11-Jan-22	100.00%	PHP 2,970,619.03	General Appropriation Act	Completed
Rodriguez Campus	Guiland Construction and Trading	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities)(Lot 4)	Rodriguez Campus	PHP 1,859,902.47	14-Dec-21	100	-	23-Mar-22	100.00%	PHP 1,859,902.47	General Appropriation Act	Completed
Taytay Campus	KRSJ Constuction and General Services	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities)(Lot 5)	Taytay Campus	PHP 1,863,385.03	4-Oct-21	120	-	31-Jan-22	100.00%	PHP 1,863,385.03	General Appropriation Act	Completed
Morong Campus	KRSJ Constuction and General Services	Campus Improvement for Student Services (Rehabilitation of Comfort Rooms and Lavatory Facilities)(Lot 6)	Morong Campus	PHP 5,042,723.02	4-Oct-21	150	-	2-Mar-22	100.00%	PHP 5,042,723.02	General Appropriation Act	Completed

Agency Address	Name of Contractor	Project / Program / Activity Name	Location	Total Contract Cost	Date Started	Contract Duration (C.D)	No. of Approved days of Extensions	Target Date Completion	% of Completion	Total Cost incurred to date	Source of Fund	Remarks
Antipolo Campus	Ultragreen Venture Structures Corp.	Establishment of Dormitory and Business Center (Lot 1)	Antipolo Campus	PHP 12,306,126.82	21-Feb-22	240	-	18-Oct-22	-	-	General Appropriation Act	Ongoing
Morong Campus	TQ Construction And Development Corp.	Establishment of Dormitory and Business Center (Lot 2)	Morong Campus	PHP 12,728,584.03	18-Feb-22	250	-	26-Oct-22	-	-	General Appropriation Act	Ongoing
Tanay Campus	Ultragreen Venture Structures Corp.	Establishment of Dormitory and Business Center	Tanay Campus	PHP 13,096,512.00	-	270	-	-	-	-	General Appropriation Act	NTP on April 4, 2022

Note: Repairs are under the scope of the General Services.

Prepared by:

  
**FROILAN C. CLERIGO**  
 Staff, UPFDU

  
**ALEXANDER JAYSON M. SANTOS**  
 Staff, UPFDU

Checked by:

  
**NEL JOSHUA P. DELA CRUZ**  
 Engineer, UPFDU

Submitted by:

  
**STEVE S.J. MILLARE, RE nP**  
 Head, UPFDU