



### STATUS REPORT OF ALL ONGOING UNIVERSITY PROJECTS OF 2017 AS OF DECEMBER 20, 2018

Agency Address	Name of Contractor	Project / Program / Activity Name	Location	Total Contract Cost	Date Started	Contract Duration (C.D)	No. of Approved days of Extensions	Target Date Completion	% of Completion	Total Cost incurred to date	Source of Fund	Remarks
Binangonan Campus	JG Nora Builders	Rehabilitation of Internet Center at URS Binangonan Campus	Binangonan Campus	PHP 395,763.40	30-Nov-17	30	0	29-Dec-17	100.00%	PHP 395,763.40	052	Completed
Binangonan Campus	Bonza Construction and Supply	Rehabilitation and Improvement of Comfort Rooms at URS Binangonan Campus	Binangonan Campus	PHP 464,645.39	30-Dec-17	45	0	12-Feb-18	100.00%	PHP 464,645.39	011	Completed
Cardona Campus	GKB Builders	Construction of Guard House and Gate	Cardona Campus	PHP 175,858.87	20-Jun-17	60	0	18-Aug-17	100.00%	PHP 175,858.87	052	Completed
Cardona Campus	JRD-D2 Enterprises	Construction of Fishery Processing and Training Center	Cardona Campus	PHP 8,653,241.06	31-Aug-17	240	0	27-Apr-18	100.00%	PHP 8,653,241.06	011	Completed
Morong Campus	GKB Builders	Construction of Fire Exit at Gusaling Sibol	Morong Campus	PHP 157,924.09	20-Jun-17	45	0	03-Aug-17	100.00%	PHP 157,924.09	052	Completed
Morong Campus	Ultragreen Venture Structures Corp.	Improvement of Autotronics Innovation and Training Center	Morong Campus	PHP 7,940,581.51	31-Aug-17	240	0	27-Apr-18	100.00%	PHP 7,940,581.51	011	Completed
Morong Campus	JG Nora Builders	Repair and Improvement of Structures/Facilities (EARTS Auditorium - Comfort Room)	Morong Campus	PHP 797,866.02	31-Oct-17	60	0	29-Dec-17	100.00%	PHP 797,866.02	011	Completed
Morong Campus	JG Nora Builders	Waterproofing - Concrete Roof Deck of ISR Building at URS Morong Campus	Morong Campus	PHP 399,999.93	21-Dec-17	30	0	19-Jan-18	100.00%	PHP 399,999.93	011	Completed
Pililla Campus	Ultragreen Venture Structures Corp.	Construction of Administration Building at URS Pililla Campus	Pililla Campus	PHP 6,304,100.69	22-Dec-17	240	0	18-Aug-18	100.00%	PHP 6,304,100.69	052	Completed
Tanay Campus	Ultragreen Venture Structures Corp.	Repair and Rehabilitation of College of Agribusiness Management, Phase 2 (Completion)	Tanay Campus	PHP 8,480,195.42	31-Aug-17	240	0	27-Apr-18	100.00%	PHP 8,480,195.42	011	Completed

Tanay Campus	Ultragreen Venture Structures Corp.	Repair and Improvement of Science Laboratory at URS Tanay Campus Phase 2	Tanay Campus	PHP 3,969,409.15	17-Oct-17	180	0	14-Apr-18	100.00%	PHP 3,969,409.15	011	Completed
Tanay Campus	BF Corporation	Design and Build of Research, Development, Extension and Production Training Center at URS Tanay Campus (2nd Bidding)	Tanay Campus	PHP 35,845,895.10	22-Dec-17	360	75	01-Mar-19	60.00%	PHP 18,173,592.86	011	On-going
Tanay Campus	E. Pascual Construction	Rehabilitation of Farmers' Training Center and Hostel Phase 2 at URS Tanay Campus (Completion)	Tanay Campus	PHP 5,290,906.87	25-Dec-17	180	30	22-Jul-18	100.00%	PHP 2,229,066.42	011	Completed, final payment on process
Tanay Campus	ERCOBAL Construction Corp.	Completion of Works of GAD Center Building at URS Tanay Campus	Tanay Campus	1,404,777.80	09-Dec-17	90	0	08-Mar-18	100.00%	PHP 1,404,777.80	052	Completed

Prepared by:

  
**VON CYRELL D. SAN JOSE, RCE**  
 Engineer, UPFDU

Noted by:

  
**AR. LYNDON SHERIDAN P. TRINIDAD**  
 Head, UPFDU



# STATUS REPORT OF ALL ONGOING UNIVERSITY PROJECTS OF 2018 AS OF DECEMBER 20, 2018

Agency Address	Name of Contractor	Project / Program / Activity Name	Location	Total Contract Cost	Date Started	Contract Duration (C.D)	No. of Approved days of Extensions	Target Date Completion	% of Completion	Total Cost incurred to date	Source of Fund	Remarks
Morong Campus	Ultragreen Venture Structures Corp.	Improvement of Computer Numerical Control Innovation and Training Center	Morong Campus	PHP 6,142,628.44	09-Jul-18	240	0	05-Mar-19	100.00%	PHP 2,507,640.46	011	Completed, Final Payment on process
Morong Campus	Ultragreen Venture Structures Corp.	Design and Build of New Administration Building at URS Morong Campus	Morong Campus	PHP 13,995,000.00	18-Sep-18	300	0	14-Jul-19	24.00%	PHP 2,099,250.00	052	On-going
Morong Campus	Steven Construction and Supply	Construction of Academic (One-Storey) Building at Morong Campus	Morong Campus	PHP 4,238,377.65	24-Sep-18	180	0	22-Mar-19	30.00%	PHP 0.00	011	On-going
Morong Campus	ERCOBAL CONSTRUCTION CORP.	Construction of Road Network at S&T Building and COS Building	Morong Campus	4,384,153.33	26-Nov-18	180	0	24-May-19	25.00%	PHP 657,623.00	052	On-going
Morong Campus	Ultragreen Venture Structures Corp.	Career Training and Development Center	Morong Campus	2,424,059.32	03-Dec-18	180	0	31-May-19	15.00%	PHP 363,608.90	052	Recently started, On-going
Pililla Campus	Ultragreen Venture Structures Corp.	Construction of Perimeter Fence Phase 1	Pililla Campus	2,895,088.36	03-Dec-18	180	0	31-May-19	15.00%	PHP 434,263.25	052	Recently started, On-going

Note: Repairs are under the scope of the General Services.

Prepared by:

VON CYRELL DL. SAN JOSE, RCE  
Engineer, UPFDU

Noted by:

AR. LYNDON SHERIDAN P. TRINIDAD  
Head, UPFDU