



## STATUS REPORT OF UNIVERSITY INFRASTRUCTURE PROJECTS AS OF JUNE 30, 2026

### ON GOING IMPLEMENTATION

| Agency Address             | Name of Contractor     | Project / Program / Activity Name                                                            | Location                   | Approved Budget for the Contract | Total Contract Cost | Date Started | Contract Duration (C.D) | No. of Approved days of Extensions | Target Date Completion | Actual Date of Completion | % of Completion | Source of Fund                    | Remarks                                                  |
|----------------------------|------------------------|----------------------------------------------------------------------------------------------|----------------------------|----------------------------------|---------------------|--------------|-------------------------|------------------------------------|------------------------|---------------------------|-----------------|-----------------------------------|----------------------------------------------------------|
| Morong Campus              | LPO Enterprises        | Design and Build of One Stop Student Services Center Building                                | Morong Campus              | PHP 15,000,000.00                | PHP 14,551,583.33   | 23-Oct-24    | 209                     | 261                                | 05-Feb-26              | -                         | 98.00%          | General Appropriation s Act (011) | Implementing agency is DPWH IVA, on-going implementation |
| Morong Campus              | JG Nora Builders       | Upgrading of Electrical Supply at URS Morong Campus (2nd Bidding)                            | Morong Campus              | PHP 4,000,000.00                 | PHP 3,456,337.50    | 03-Jul-25    | 150                     | 0                                  | 29-Nov-25              | 26-May-26                 | 100.00%         | Fund 052                          | Completed (with Liquidated Damage)                       |
| Morong Campus              | MYMPOY Builders        | Disaster Response and Rescue Equipment                                                       | Morong Campus              | PHP 3,940,973.00                 | PHP 3,927,000.00    | 10-Sep-25    | 120                     | 0                                  | 07-Jan-26              | 10-Dec-25                 | 100.00%         | Fund 052                          | Completed                                                |
| Morong Campus              | BSKP Construction      | Repair of Various Comfort Room and Kitchen                                                   | Morong Campus              | PHP 745,000.00                   | PHP 743,200.00      | 16-Jul-25    | 60                      | project suspended                  | 13-Sep-25              | 21-Apr-26                 | 100.00%         | Fund 052                          | Completed                                                |
| Taytay Campus              | BSKP Construction      | Repair and Maintenance of Building in URS Taytay Campus                                      | Taytay Campus              | PHP 2,500,000.00                 | PHP 2,488,480.02    | 27-Oct-25    | 90                      | 60                                 | 25-Mar-26              | 25-Mar-26                 | 100.00%         | Fund 052                          | Completed                                                |
| Tanay Campus               | Barmhotha Construction | Construction of Guardhouse                                                                   | Tanay Campus               | PHP 400,000.00                   | PHP 376,000.00      | 22-Dec-25    | 90                      | 0                                  | 21-Mar-26              | 19-Feb-26                 | 100.00%         | Fund 052                          | Completed                                                |
| Antipolo and Morong Campus | BSKP Construction      | Construction of Façade for Morong and Antipolo Campus                                        | Antipolo and Morong Campus | PHP 1,000,000.00                 | PHP 979,480.17      | 29-Dec-25    | 90                      | project suspended for 61 CD        | 28-Mar-26              | 28-May-26                 | 100.00%         | Fund 052                          | Completed                                                |
| Rodriguez Campus           | BSKP Construction      | Repair and Maintenance of School Buildings                                                   | Rodriguez Campus           | PHP 1,584,372.00                 | PHP 1,574,438.19    | 29-Dec-25    | 90                      | 30                                 | 27-Apr-26              | -                         | 93.94%          | Fund 052                          | On-going (Subject for Liquidated Damage)                 |
| Cardona Campus             | BSKP Construction      | Excavation, Dike Compaction, Drainage Installation and Gate Construction of Fish Pond System | Cardona Campus             | PHP 500,000.00                   | PHP 475,000.00      | 25-May-26    | 120                     | 0                                  | 21-Sep-26              | -                         | 10.00%          | Fund 073                          | On-going                                                 |
| Cardona Campus             | BSKP Construction      | Deep-Well Drilling and Installation of Water Pump with Roofing and Concrete Flooring         | Cardona Campus             | PHP 1,000,000.00                 | PHP 920,000.00      | 25-May-26    | 120                     | 0                                  | 21-Sep-26              | -                         | 5.00%           | Fund 073                          | On-going                                                 |
| Cardona Campus             | BSKP Construction      | Construction of Artificial Incubation Building                                               | Cardona Campus             | PHP 1,500,000.00                 | PHP 1,400,000.00    | 25-May-26    | 120                     | 0                                  | 21-Sep-26              | -                         | 2.00%           | Fund 073                          | On-going                                                 |
| Cardona Campus             | BSKP Construction      | Installation of Water and Aeration Supply System                                             | Cardona Campus             | PHP 600,000.00                   | PHP 575,000.00      | 25-May-26    | 120                     | 0                                  | 21-Sep-26              | -                         | 2.00%           | Fund 073                          | On-going                                                 |



### STATUS REPORT OF UNIVERSITY INFRASTRUCTURE PROJECTS AS OF JUNE 30, 2026

|                  |                        |                                                                              |                                                                                                                               |                  |                  |           |     |   |           |   |        |          |          |
|------------------|------------------------|------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------|------------------|------------------|-----------|-----|---|-----------|---|--------|----------|----------|
| Various Campuses | MYMPOY Builders        | Repair and Repainting of URS School Buildings                                | Angono Campus, Binangonan Campus, Cardona Campus, Cainta Campus, Morong Campus, Rodriguez Campus, Tanay Campus, Taytay Campus | PHP 5,000,000.00 | PHP 4,825,035.57 | 29-Jan-26 | 210 | 0 | 26-Aug-26 | - | 90.00% | Fund 052 | On-going |
| Tanay Campus     | Barmhotha Construction | Construction of Retaining Wall for College of Science and Education Building | Tanay Campus                                                                                                                  | PHP 1,000,000.00 | PHP 990,000.00   | 22-Jun-26 | 60  | 0 | 20-Aug-26 |   | 5.00%  | Fund 052 | On-going |

### ON GOING PROCUREMENT

|                   |  |                                                                                                                                                                                                                                                   |                                                                                                                                 |                   |  |  |  |  |  |  |  |          |                                         |
|-------------------|--|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|-------------------|--|--|--|--|--|--|--|----------|-----------------------------------------|
| Binangonan Campus |  | Construction of Techno-Biz Building                                                                                                                                                                                                               | Binangonan Campus                                                                                                               | PHP 12,500,000.00 |  |  |  |  |  |  |  | Fund 011 | For issuance of Notice of Award         |
| Various Campuses  |  | Repair and Maintenance of Comfort Rooms of URS School Buildings                                                                                                                                                                                   | Binangonan Campus, Cardona Campus, Cainta Campus, Morong Campus, Piliilla Campus, Rodriguez Campus, Tanay Campus, Taytay Campus | PHP 7,000,000.00  |  |  |  |  |  |  |  | Fund 052 | For Post-qualification of Rank 1 Bidder |
| Cardona Campus    |  | Construction of Hatchery Building with Insulated Roof, Cemented Posts and Flooring, Full-Capacity Solar Power Electrical System, Electricity and Lighting Fixtures and Foundational Water Piping Layout and Closed Room Allocation for Laboratory | Cardona Campus                                                                                                                  | PHP 2,500,000.00  |  |  |  |  |  |  |  | Fund 073 | For issuance of Notice of Award         |



### STATUS REPORT OF UNIVERSITY INFRASTRUCTURE PROJECTS AS OF JUNE 30, 2026

|                |  |                                                                                                                                                                                                                                                                |                |                   |  |  |  |  |  |  |  |          |                                         |
|----------------|--|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|-------------------|--|--|--|--|--|--|--|----------|-----------------------------------------|
| Cardona Campus |  | Construction of Fish Research Laboratory (Closed Room within Hatchery Building) with Temperature Control Air-Conditioning Unit, Open-Face laboratory Cabinets, Laboratory Seats and Table (1 set) Plumbing Fixtures (Faucet and Sink) and Laboratory Fume Hood | Cardona Campus | PHP 500,000.00    |  |  |  |  |  |  |  | Fund 073 | For issuance of Notice of Award         |
| Cardona Campus |  | Construction of Concrete Reservoir Tank with Deep Well Pump                                                                                                                                                                                                    | Cardona Campus | PHP 200,000.00    |  |  |  |  |  |  |  | Fund 073 | For issuance of Notice of Award         |
| Cardona Campus |  | Installation of Recirculating Water Filtration System                                                                                                                                                                                                          | Cardona Campus | PHP 500,000.00    |  |  |  |  |  |  |  | Fund 073 | For issuance of Notice of Award         |
| Cardona Campus |  | Construction of Concrete Tanks for Breeding, Conditioning and Nursery with Integrative Water Piping                                                                                                                                                            | Cardona Campus | PHP 500,000.00    |  |  |  |  |  |  |  | Fund 073 | For issuance of Notice of Award         |
| Cardona Campus |  | Installation of Water Oxygenation/Aeration System                                                                                                                                                                                                              | Cardona Campus | PHP 200,000.00    |  |  |  |  |  |  |  | Fund 073 | For issuance of Notice of Award         |
| Morong Campus  |  | Rehabilitation of ISR Building (Phase 1)                                                                                                                                                                                                                       | Morong Campus  | PHP 14,600,000.00 |  |  |  |  |  |  |  | Fund 052 | For Post-qualification of Rank 1 Bidder |

\*\*\* Nothing Follows \*\*\*

Prepared by:

JEFREY M. LAWAS, RCE  
Head, Project Management Unit

Checked and Reviewed by:

GRACE ANN S. FAULVE  
Head, Planning Unit

Noted by:

NANCY T. PASCUAL, Ed.D., RGC  
University President

For the Head, Planning Unit

FELICIA AMABELLE P. CRUZ  
Planning Officer II