



Republic of the Philippines
UNIVERSITY OF RIZAL SYSTEM
Province of Rizal

STATUS REPORT OF ALL UNIVERSITY INFRASTRUCTURE PROJECTS AS OF APRIL 25, 2023

Agency Address	Name of Contractor	Project / Program / Activity Name	Location	Total Contract Cost	Date Started	Contract Duration (C.D)	No. of Approved days of Extensions	Target Date Completion	% of Completion	Total Cost Incurred to date	Source of Fund	Remarks
Antipolo Campus	Ultragreen Venture Structures Corp.	Establishment of Dormitory and Business Center (Lot 1)	Antipolo Campus	PHP 12,306,126.82	21-Feb-22	240	71	29-Dec-22	100.00%	PHP 12,306,126.82	General Appropriation Act (011)	Completed
Antipolo Campus	Ultragreen Venture Structures Corp.	Additional Works on Establishment of Dormitory and Business Center (Lot 1)	Antipolo Campus	PHP 1,215,508.01				29-Dec-22	100.00%	PHP 1,215,508.01	General Appropriation Act (011)	Completed
Morong Campus	TQ Construction And Development Corp.	Establishment of Dormitory and Business Center (Lot 2)	Morong Campus	PHP 12,728,584.03	18-Feb-22	250	31	26-Nov-22	100.00%	PHP 12,728,584.03	General Appropriation Act (011)	Completed
Morong Campus	TQ Construction And Development Corp.	Additional Works on Establishment of Dormitory and Business Center (Lot 2)	Morong Campus	PHP 627,438.22				26-Nov-22	100.00%	PHP 627,438.22	General Appropriation Act (011)	Completed
Tanay Campus	Ultragreen Venture Structures Corp.	Establishment of Dormitory and Business Center (Lot 3)	Tanay Campus	PHP 11,081,581.17	4-Apr-22	270	60	20-Mar-23	100.00%	PHP 11,081,581.17	General Appropriation Act (011)	Completed
Tanay Campus	Ultragreen Venture Structures Corp.	Additional Works Establishment of Dormitory and Business Center (Lot 3)	Tanay Campus	PHP 1,105,900.00				20-Mar-23	100.00%	PHP 1,105,900.00	General Appropriation Act (011)	Completed
Morong Campus	Ultragreen Venture Structures Corp.	MODEL University Resilient and Smart (URS) Building at URS- Morong Campus	Morong Campus	PHP 7,833,107.97	6-Feb-23	240		3-Oct-23	30.08%	PHP 2,356,537.52	General Appropriation Act (011)	On-going
Tanay Campus	TQ Construction And Development Corp.	Construction of Perimeter Fence	Tanay Campus	PHP 3,314,377.36	26-Aug-22	180	30	24-Mar-23	100.00%	PHP 3,314,377.36	Special Trust Fund	Completed
FOR ACADEMIC YEAR OF 2023												
Morong Campus		Design and Build of University Health and Wellness Center	Morong Campus	PHP 25,000,000.00		300					General Appropriation Act (011)	For approval of the notice of award * the BCR

Note: Repairs are under the scope of the General Services.

Prepared by:

NEL JOSHUA P. DELA CRUZ, RCE
Engineer, UPFDU

Checked by:

STEVE S. MILLARE, RENP
Head, UPFDU

