



Republic of the Philippines
UNIVERSITY OF RIZAL SYSTEM
Province of Rizal
www.urs.edu.ph



Email Address: ursmain@urs.edu.ph / urs.opmorong@gmail.com
Main Campus: URS Tanay Tel.: (02)8539-9957 to 59


Office of the University Project Management Unit
Tel. No. (02) 8539-9950-56 loc. 123 Email Address: pmu@urs.edu.ph

STATUS REPORT OF INFRASTRUCTURE PROJECTS AS OF January 31, 2026


CAMPUS	NAME OF CONTRACTOR	PROJECT/PROGRAM	LOCATION	TOTAL CONTRACT COST	DATE STARTED	CONTRACT DURATION	TARGET DATE OF COMPLETION	Percentage of Completion	Source of Fund	REMARKS
URS	MYMPOY	Repair of Various Facilities at Morong, Cainta and Rodriguez campus (Lot 1 - EARTS)	Morong campus	930,039.86	7/8/2025	30 CD	8/7/2025	100%		COMPLETED
URS	MYMPOY	Repair of Various Facilities at Morong, Cainta and Rodriguez campus (Lot 2 - GYM)	Morong campus	1,015,159.47	6/10/2025	30 CD	7/10/2025	100%		COMPLETED
URS	MYMPOY	Repair of Various Facilities at Morong, Cainta and Rodriguez campus (Lot 3 - Function Hall)	Morong campus	889,357.88	6/10/2025	30 CD	7/10/2025	100%		COMPLETED
URS	BSKP	Repair of Various Facilities at Morong, Cainta and Rodriguez campus (Lot 4)	Rodriguez campus	234,464.15	5/29/2025	90 CD	8/27/2025	100%		COMPLETED
URS	BSKP	Repair of Various Facilities at Morong, Cainta and Rodriguez campus (Lot 5)	Cainta campus	1,219,589.17	5/29/2025	90 CD	8/27/2025	100%		COMPLETED
URS	BSKP	Upgrading of Electrical System at Cardona campus and Completion of URS Binangonan canteen -Lot 1	Cardona campus	1,642,918.80	5/29/2025	60 CD	7/28/2025	100%		COMPLETED
URS	BSKP	Upgrading of Electrical System at Cardona campus and Completion of URS Binangonan canteen -Lot 2	Binangonan campus	968,784.38	5/29/2025	60 CD	7/28/2025	100%		COMPLETED
URS	Adamantem Consulting Engineers	Structural Assessment of ISR Building at URS Morong Campus	Morong campus	1,370,734.40	6/17/2025	90 CD	9/14/2025	100%		COMPLETED

URS	JG Nora	Upgrading of Electrical Supply at URS Morong campus (2nd bidding)	Morong campus	3,455,337.50	7/9/2025	150 CD				
URS	MYMPOY	Disaster Response and Rescue Equipment	Morong campus	3,927,000.00	9/10/2025	120 CD	1/7/2026	100%		COMPLETED
URS	MYMPOY	Repair of Various Comfort Room and Kitchen	Morong campus	743,200.00	7/15/2025	120 CD	11/13/2025	45%		SUSPENDED since August 2025 due to lack of the mod. Org.
URS	Barmhatha	Repair of Various Comfort Room and Kitchen	Pililla campus	765,276.00	8/19/2025	60 CD	10/17/2025	100%		COMPLETED
URS	BSKP	Repair and Maintenance of Building in URS taytay campus	Taytay campus	2,488,480.02	10/27/2025	90 CD	1/24/2026 + 30 days	15%		PAID 12/14/25 plus 30 days extension


Prepared by:


NOA MAAMA T CEQUEÑA
Staff, UPMU

Checked by:


JEFREY M. LAWAS, RCE
PDO II, UPMU

Approved by:


STEVE S. MILLARE, RENP
Head, UPMU



Republic of the Philippines
UNIVERSITY OF RIZAL SYSTEM
Province of Rizal
www.urs.edu.ph



Email Address: ursmaln@urs.edu.ph / urs.opmorong@gmail.com
Main Campus: URS Tanay Tel.: (02)8539-9957 to 59

Office of the University Project Management Unit
Tel. No. (02) 8539-9959-56 loc. 123 Email Address: pmu@urs.edu.ph

STATUS REPORT OF INFRASTRUCTURE PROJECTS AS OF DECEMBER 2025

AGENCY	NAME OF CONTRACTOR	PROJECT/PROGRAM	LOCATION	TOTAL CONTRACT COST/ABC	DATE STARTED	CONTRACT DURATION	TARGET DATE OF COMPLETION	Percentage of Completion	Source of Fund	REMARKS
DFWH	LPO Enterprises	One Stop Student Center Building	URS Morong	15,000,000.00	10/23/2024	206 CD	Feb. 5, 2026	45%	GAA Fund	On-Going
URS		Construction of Techno-Biz In Binangonan Campus	URS Dinangonan	12,500,000.00					GAA Fund	For Bidding

Prepared by:

NOEL MAAMANT TEQUERA
SUC, UPMU

Checked by:

JEFFREY M. LAWAS, RCE
PDO II, UPMU

