



Republic of the Philippines
UNIVERSITY OF RIZAL SYSTEM
Province of Rizal


STATUS REPORT OF UNIVERSITY INFRASTRUCTURE PROJECTS AS OF MAR. 31, 2026

ON GOING IMPLEMENTATION														
Agency Address	Name of Contractor	Project / Program / Activity Name	Location	Approved Budget for the Contract	Total Contract Cost	Date Started	Contract Duration (C.D)	No. of Approved days of Extensions	Target Date Completion	Actual Date of Completion	% of Completion	Total Cost incurred to date	Source of Fund	Remarks
Morong Campus	LPO Enterprises	Design and Build of One-Stop Student Services Center Building	Morong Campus	PHP 15,000,000.00	PHP 14,551,583.33	23-Oct-24	209	261	05-Feb-26	-	80.00%	PHP 11,641,268.66	General Appropriations Act (011)	Implementing agency is DPWH IVA, on-going implementation
Morong Campus	JG Nora Builders	Upgrading of Electrical Supply at URS Morong Campus (2nd Bidding)	Morong Campus	PHP 4,000,000.00	PHP 3,456,337.50	03-Jul-25	150	0	28-Nov-25	-	95.00%	PHP 3,283,520.63	Fund 052	On-going-Not yet complete (Subject for liquidated damage)
Morong Campus	MYMPOY Builders	Disaster Response and Rescue Equipment	Morong Campus	PHP 3,940,973.00	PHP 3,927,000.00	10-Sep-25	120	0	07-Jan-26	-	100.00%	PHP 3,927,000.00	Fund 052	Completed
Morong Campus	BSKP Construction	Repair of Various Comfort Room and Kitchen	Morong Campus	PHP 745,000.00	PHP 743,200.00	16-Jul-25	60	with suspension order	07-Apr-26	-	45.00%	PHP 334,440.00	Fund 052	With Work Resumption Order dated March 5, 2026
Pililla Campus	Bermotha Constructions	Repair of Various Comfort Room and Kitchen	Morong Campus	PHP 814,127.00	PHP 765,276.09	19-Aug-25	60	0	17-Oct-25	-	100.00%	PHP 765,276.09	Fund 052	Completed
Taytay Campus	BSKP Construction	Repair and Maintenance of Building in URS Taytay Campus	Taytay Campus	PHP 2,500,000.00	PHP 2,488,480.02	27-Oct-25	90	30	23-Feb-26	-	100.00%	PHP 2,488,480.02	Fund 052	Completed
Tanay Campus	Bermotha Construction	Construction of Guardhouse	Tanay Campus	PHP 400,000.00	PHP 376,000.00	22-Dec-25	90	0	21-Mar-26	-	100.00%	PHP 376,000.00	Fund 052	Completed
Antipolo and Morong Campus	BSKP Construction	Construction of Façade for Morong and Antipolo Campus	Antipolo and Morong Campus	PHP 1,000,000.00	PHP 979,480.17	29-Dec-25	90	project suspended	for determination upon work resumption	-	50.00%	PHP 489,740.09	Fund 052	On-going
Rodriguez Campus	BSKP Construction	Repair and Maintenance of School Buildings	Rodriguez Campus	PHP 1,584,372.00	PHP 1,574,438.19	29-Dec-25	90	0	28-Mar-26	-	70.00%	PHP 1,102,106.73	Fund 052	On-going
Select Campuses	MYMPOY Builders	Repair and Repainting of URS School Buildings	Angono Campus, Binangonan Campus, Cardona Campus, Cainta Campus, Morong Campus, Rodriguez Campus, Tanay Campus, Taytay Campus	PHP 5,000,000.00	PHP 4,825,035.57	29-Jan-26	210	0	26-Aug-26	-	50.00%	PHP 2,412,517.79	Fund 052	On-going

ON GOING PROCUREMENT														
Binangonan Campus		Construction of Techno-Biz Building	Binangonan Campus	PHP 12,500,000.00									Fund 011	On going procurement

Prepared by:

JOAN MARIE F. TIBURCIO, RCE
Project Development Officer I, UPMU

Checked by:

JEFFREY M. LAWAS, RCE
Project Development Officer II, UPMU